

VICKSBURG DISTRICT

Association of Levee Boards of Louisiana Project Update

Col. Robert Hilliard
Vicksburg District Commander


05 May 2022




US Army Corps
of Engineers®



AGENDA




- Vicksburg District – What We Do
- Vicksburg District FY22 Funding
- Project Delivery
- Progress
- Levee Board Permitting Actions
- Partnerships





VICKSBURG DISTRICT FY22 FUNDING

FY22 Civil Works Program



FY22 Funding

P-BUD	\$170M
Carry-In	\$42M
IIJA	\$174M
DRSAA	\$335M
Supplemental**	\$86M
Total:	\$807M



FY22 LA PROJECTS FUNDING

5



Bayou Bodcau Dam

<i>P-BUD</i>	<i>\$53M</i>
<i>IIJA</i>	<i>\$37M</i>
<i>DRSAA</i>	<i>\$204M</i>
<i>Total:</i>	<i>\$294M</i>



Dike Construction



Boggs Tainter Gate



Ouachita River System



Wallace Lake Dam

PROJECT DELIVERY: FY22 DREDGING




FY22 Dredging:

- Still developing schedule for JBJ and Ouachita-Black dredging
- Harbor dredging will begin at Lake Providence



Dredging Operations in Louisiana	FY22 P-BUD Funding	FY22 DRSAF Funding
Lake Providence	\$1.3M	\$0
Madison Parish	\$200K	\$0
JBW Waterway	\$3M	\$400K
Ouachita-Black	\$2M	\$2.5M



PROJECT DELIVERY: OUACHITA BANK STABILIZATION



Ouachita Bank Stabilization:

- Contract awarded 30 Aug 2018
- 498 barges delivered to job site
- 749,018 tons of rock placed
- Completed 01 November 2021
- Total cost: \$34.2M



Monroe Floodwall:

- Floodwall risk assessment complete
- Requested funding in Workplan to repair 8 damaged joints

If funded:

- Design repair FY22
- Complete repair FY23

PROJECT DELIVERY: MRL

MRL Item 401-R:

- Includes raising ~3.8 miles of the MRL and/or enlarging existing seepage berms 7 miles SE of Newellton, LA
- Contract awarded for \$7.1M
- Currently 16% complete



Placing levee embankment, MRL Item 401-R, Tensas Parish



Well installation for Black Hawk Phase 2, Concordia Parish

Black Hawk Phase 2:


- Includes 3 miles of seepage remediation, including the installation of 84 relief wells
- Contract awarded for \$3.8M
- Currently 58% complete

PROJECT DELIVERY: MRL



FY22 Funding:

- Received \$9.8M in P-BUD
- Received \$2.2M in IIJA to repair 22 MRL levee slides
- Received \$210M in DRSAAs
 - 16 MRL items = ~59mi of levee and berms
- Partnering with New Orleans District to execute DRSAAs funding for 20 MRL items = ~15mi of levee and berms





PROJECT DELIVERY: PL 84-99 OUACHITA RIVER



2016 Project, stone bank paving

2016 Project:

- Construction phase – 4 sites
- Stone placement – 97% complete, levee embankment – 43% complete
- Estimated completion date is end of August 2022

2018 Project:


- Design complete – 6 project locations
- **Received \$42M in FCCE in FY22**
- Contract Award – June/July 2022

2020 Project:

- 6 sites needing repair
- Project Information Report is being prepared



2016 Project, levee grade check



PROGRESS: ARMOR 1



- Design phase complete
- Hull construction continues at Lockport and Houma
- NREC continues software development and refinement
- Hiring/training workforce Summer 2022 – Spring 2023
- Scheduled to be complete Spring 2023



LEVEE BOARD PERMITTING ACTIONS

Authorizations under:

- Section 10 of the Rivers and Harbors Act
- Section 404 of the Clean Water Act
- Section 408 Authorizations for Impacts to Federal Projects



Points of Contact:

Bryan Williamson

Chief, Permit & Evaluation Branch

Phone: (601) 631-7071

regulatory@usace.army.mil

Neal Lewis

MVK 408 Coordinator

Phone: (601) 631-7493

mvk404408@usace.army.mil



PARTNERSHIPS



Division and District leadership and MRC members, visit Thoma-Sea Shipyard, Lockport, LA, Dec. 2021



Col. Hilliard presents at RRVA conference, Shreveport, LA, Feb. 2022



Col. Hilliard attends the MRC's annual high-water inspection trip, Apr. 2022



Regional leadership meet for the MVD Command Strategic Review, Vicksburg, MS, Mar. 2022



QUESTIONS

US Army Corps of Engineers Vicksburg District

CONTACT US: (601) 631-5000

vicksburgdistrict@usace.army.mil

Web: mvk.usace.army.mil



@VicksburgUSACE

